



The Boeing Company
Santa Susana Field Laboratory
5800 Woolsey Canyon Road
Canoga Park, CA 91304-1148

Via FedEx

May 22, 2013

In reply, refer to SHEA-113554

Mr. Mark Malinowski
Department of Toxic Substances Control
8800 Cal Center Drive
Sacramento, CA 95826-3200

Dear Mr. Malinowski:

Subject: Schedule for the Implementation of the Groundwater Interim Measures
Santa Susana Field Laboratory (SSFL), Ventura County, California

Pursuant to a March 12, 2013 approval letter from the Department of Toxic Substances Control (DTSC), The Boeing Company (Boeing) is proceeding with the work described in the Groundwater Interim Measures (GWIM) Workplan, Revision 2, dated July 2008 (the Workplan) and the Addendum to the Workplan dated February 2009. As requested in subsequent communication, Boeing is providing DTSC with our implementation schedule (Attachment 1).

The schedule is based on Boeing's current expectations and on the status of implementation activities which are currently in progress or already complete (Attachment 1). The current schedule includes completion of distribution power installation, soil profiling, and fabrication of wellhead control panels in 2013; and, installation of conveyance pipelines, radio telemetry, and downwell and wellhead equipment, and startup in 2014.

Please contact me if you have any questions or comments.

Sincerely,

A handwritten signature in black ink, appearing to read "Arthur Lenox", with a long horizontal flourish extending to the right.

Arthur Lenox,
Environmental Remediation

AJ:jrc

Enclosure: SSFL Groundwater Interim Measures Construction Implementation



May 22, 2013

Page 2

SHEA-113554

cc with enclosure:

Ray Leclerc, DTSC

Roger Paulson, DTSC

Laura Rainey, DTSC

Paul Carpenter, DTSC

Tom Seckington, DTSC

Buck King, DTSC

Allen Elliott, NASA

Peter Zorba, NASA

John Jones, DOE

Stephie Jennings, DOE

Danielle Ondic, Hargis and Associates

ATTACHMENT 1

**PROJECT SCHEDULE
BOEING SSFL GROUNDWATER INTERIM MEASURES CONSTRUCTION IMPLEMENTATION**

ID	Task Name	Start	Finish	Duration	Predecessors
1	Groundwater Interim Measures Construction Implementation	Mon 2/11/13	Fri 7/18/14	355 days	
2	DISTRIBUTION POWER	Mon 2/11/13	Fri 10/25/13	180 days	
3	Design, Permitting, Equipment Procurement, Installation	Mon 2/11/13	Fri 10/25/13	180 days	
4	SOIL PROFILING	Mon 6/24/13	Tue 9/24/13	65 days	
5	Field Preparation & Sample Collection	Mon 6/24/13	Mon 7/29/13	25 days	
6	Laboratory Analysis & Data Validation	Mon 6/24/13	Tue 9/24/13	65 days	5SS
7	EXTRACTION WELL CONTROL PANELS	Mon 4/1/13	Mon 6/3/13	45 days	
8	Design and Fabrication	Mon 4/1/13	Mon 6/3/13	45 days	
9	CONVEYANCE PIPELINE	Wed 3/27/13	Tue 6/17/14	302 days	
10	Evaluate and Select Installation Contractor(s)	Wed 3/27/13	Wed 6/12/13	54 days	
11	Boeing Construction Implementation Activities	Mon 1/13/14	Tue 6/17/14	109 days	
12	Conveyance Pipeline & Extraction Wellhead	Mon 1/13/14	Tue 6/17/14	109 days	
13	Mobilization	Mon 1/13/14	Tue 1/14/14	2 days	
14	Boeing Conveyance Pipelines, Radio Telemetry, Downhole Equipment, Wellhead, Supports, & Leak Testing	Wed 1/15/14	Fri 6/6/14	100 days	13
15	Mechanical & Electrical Checkout	Mon 6/9/14	Fri 6/13/14	5 days	14
16	Demobilization	Mon 6/16/14	Tue 6/17/14	2 days	15
17	System Start-up	Mon 7/7/14	Fri 7/18/14	10 days	16FS+10 days